QC ABSTRACT

NAME OF WORK: "Drilling of Borewells and Pipe Line at Basaveshwara Nagara, Shivanahalli, Surabhi Badavane, Venkatala and Lake View Layout in Kempegowda Ward No-01 of Yelahanka Sub Division."

SL NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Executed Quantity	Number of Tests Required	Number of Tests Conducted
		Materials				
1	WMM	Sieve Analysis	One Test		1	1
		Impact Value	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1

AE 1

A.E.E
AE

CIVIL PRO · STRUCTURAL · GEOTECH · RESEARCH · MATERIAL TESTING · BANGALORE

TEST RESULTS OF GRADATION FOR WMM

Lab ID	:	CP-2020-12-23-56 **Date: 19-11-20**
Customer	:	Assistant Executive Engineer, Yelahanka Sub Division, BBMP, Bangalore.
Address	:	Yelahanka Sub Division, BBMP, Bangalore.
Project Name	:	"Drilling of Borewells and Pipe Line at Basaveshwara Nagara, Shivanahalli, Surabhi Badavane, Venkatala and Lake View Layout in Kempegowda Ward No-01 of Yelahanka Sub Division."
Agency	:	Sri. Girish M (Sri Balaji Infrastructures), No.993, Old Middle School Road, Yelahanka, Bangalore-560064
Customer Reference	:	BBMP/EE/YNK.D/EPMT-03/W.O/136/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	17-11-20
Type of Mix	:	WMM (Wet Mix Macadam)
Date of test	:	17-11-20
Oven Dry Weight	:	11000 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Cumulative Weight Retained (gm)	% Cumulative Weight Retained	% Passing	Spec.I.Vide Table 400.13 MORTH Specification
53	0	0	0.0	100.0	100
45	315	315	2.9	97.1	95-100
22.4	2259	2574	23.4	76.6	60-80
11.2	2179	4753	43.2	56.8	40-60
4.75	2251	7004	63.7	36.3	25-40
2.36	1621	8625	78.4	21.6	15-30
0.6	623	9248	84.1	15.9	8-22
0.075	1338	10586	96.2	3.8	0-5

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro
R RUDRAPRASAD
Authorized Signatory
Technical Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com
HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT

TEST REPORT OF AGGEGRATE IMPACT VALUE
IS: 2386 Part IV

Lab ID	:	**CP-2020-12-23-56** **Date: 19-11-20**
Customer	:	Assistant Executive Engineer, Yelahanka Sub Division, BBMP, Bangalore.
Address	:	Yelahanka Sub Division, BBMP, Bangalore.
Project Name	:	"Drilling of Borewells and Pipe Line at Basaveshwara Nagara, Shivanahalli, Surabhi Badavane, Venkatala and Lake View Layout in Kempegowda Ward No-01 of Yelahanka Sub Division."
Agency	:	Sri. Girish M (Sri Balaji Infrastructures), No.993, Old Middle School Road, Yelahanka, Bangalore-560064
Customer Reference	:	BBMP/EE/YNK.D/EPMT-03/W.O/136/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	17-11-20
Type of Mix	:	Coarse Aggregate for WMM (Wet Mix Macadam)
Date of test	:	17-11-20

AB-1

Sl.No	Particulars of observations	Index	TEST 1	TEST 2
1	Total weight of the surface dry sample sample (passing 12.5 mm and retained on 10mm sieve)	A	300.2	300.2
2	Weight of fraction passing 2.36mm sieve After giving 15 blows	B	73.9	74.0
3	weight of fraction retained 2.36mm sieve After giving 15 blows	C	225.9	225.8
4	Total weight of (B+C) is less than the initial weight (Weight A) by more than one gram the result shall be discarded and a fresh test made.	A-(B+C)	0.4	0.4
5	Aggregate impact value	(B/A)*100	24.6	24.7
6	Aggregate impact value (Mean of two tests)	Pecentage	24.6	

* The results obtained are satisfactory as per standard requirements.

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

CIVIL Pro Sig Date

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

End of Report

DETERMINATION OF FLAKINESS INDEX AND ELONGATION INDEX OF COARSE AGGREGATE(IS 2386 (Part 1) 1963 (RA 2007)

Lab ID	:	CP-2020-12-23-56 **Date: 19-11-20**
Customer	:	Assistant Executive Engineer, Yelahanka Sub Division, BBMP, Bangalore.
Address	:	Yelahanka Sub Division, BBMP, Bangalore.
Project Name	:	"Drilling of Borewells and Pipe Line at Basaveshwara Nagara, Shivanahalli, Surabhi Badavane, Venkatala and Lake View Layout in Kempegowda Ward No-01 of Yelahanka Sub Division."
Agency	:	Sri. Girish M (Sri Balaji Infrastructures), No.993, Old Middle School Road, Yelahanka, Bangalore-560064
Customer Reference	:	BBMP/EE/YNK.D/EPMT-03/W.O/136/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	17-11-20
Type of Mix	:	Coarse Aggregate for WMM (Wet Mix Macadam)
Date of test	:	17-11-20

Result:

AE/ 1/ A.E.E AE

Index	Percentage of Flakiness and Elongation Index	Secified limits as per MORTH specification table 400-12
Flakiness Index	12.8%	Combined Flakiness & Elongation Index for WMM is Maximum 35%
Elongation Index	12.5%	
Combined Flakiness and Elongation Index for WMM	25.3%	

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

CIVIL Pro Sig. Date BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager